ID	Task Name	Start	Finish
1	Professional Services Contract	Wed 10/1/03	Fri 10/24/03
2	**Project Design**	**Wed 10/1/03**	**Fri 4/1/05**
3	Survey	Mon 10/13/03	Fri 11/21/03
4	Subsurface Investigation	Wed 10/15/03	Tue 2/3/04
5	Schematic Design	Wed 10/1/03	Mon 1/5/04
6	Design Development	Mon 2/2/04	Wed 5/12/04
7	Early Design Packages	Mon 2/2/04	Fri 5/28/04
8	Contract Documents	Tue 6/1/04	Fri 1/28/05
9	State Building Permits	Mon 1/31/05	Fri 4/1/05
10	Redi Check Review	Mon 1/10/05	Wed 2/2/05
11	**Construction Procurement**	**Wed 10/1/03**	**Fri 4/1/05**
12	Prequalifications	Wed 10/1/03	Fri 10/10/03
13	Develop RFP	Mon 11/3/03	Wed 1/14/04
14	Distribute RFP/Responses	Thu 1/15/04	Thu 2/26/04
15	Select CM	Fri 2/27/04	Thu 3/18/04
16	Negotiate Contract	Fri 3/19/04	Mon 4/26/04
17	Preconstruction Services	Fri 2/6/04	Tue 2/1/05
18	Bidding & Procurement	Mon 1/10/05	Mon 3/7/05
19	Construction Start	Tue 3/8/05	Fri 4/1/05
20	**Construction**	**Mon 9/27/04**	**Thu 7/13/06**
21	Relocate Tellcom/Sewer	Mon 11/29/04	Mon 1/3/05
22	Relocate Tennis Courts	Mon 10/4/04	Fri 11/26/04
23	Remove Unsuitable Peat	Mon 11/29/04	Fri 1/7/05
24	Early Foundation Package	Mon 9/27/04	Fri 12/31/04
25	Stadium Road Utility Work	Wed 5/18/05	Fri 9/2/05
26	Football Office Building	Tue 1/4/05	Mon 7/3/06
27	Weight Training Room	Mon 1/3/05	Fri 6/30/06
28	Playing Field Building	Mon 1/10/05	Fri 7/7/06
29	Occupancy	Mon 7/10/06	Thu 7/13/06
30	Memorial Stadium Demolition	Wed 5/18/05	Thu 8/25/05
31	**Environmental Assessment**	**Mon 12/1/03**	**Tue 8/17/04**
32	Early Notice of Scoping	Mon 12/15/03	Fri 1/9/04
33	Scoping Meeting	Thu 1/15/04	Fri 1/30/04
34	EIE Development	Mon 12/1/03	Thu 4/1/04
35	Public Review	Thu 4/1/04	Mon 5/17/04
36	Public Hearing	Mon 5/3/04	Mon 5/3/04
37	Final ROD & Board of Trustees A	Mon 5/24/04	Mon 7/19/04
38	OPM Approval	Mon 7/26/04	Tue 8/17/04
39	**Environmental Permitting**	**Mon 4/19/04**	**Mon 11/15/04**
40	Flood Management Certificate	Fri 7/9/04	Mon 11/15/04
41	STC Traffic Certificate	Mon 4/19/04	Mon 10/25/04

Project: fast track Burton TImeline
Date: Tue 8/17/04

Task | Progress | Summary | External Tasks | Deadline
Split | Milestone | Project Summary | External Milestone